



TDD Status Report

Sur Contch Property
BERN 1.18

START CONTRACT # 68-W5-0009 OTIL

TDD NUMBER: 01-95-07-0065

556446

Site/Project Name: Covitch Property/Former ATF Davidson

Co.

Activity Type: IV.A.3 Site Inspection Prioritization

Task: with sampling

General Task Description: SIP

DPO/PO: Diane Kelley Created On: 09/30/96

Estimated Completion Date:

09/30/96

Ceiling for This TDD #

Estimated Cost:

\$21,229.00

Estimated Hours: 520

Dedicated:

520

Non-Dedicated: 0

Staffing: Dedicated Staff

Priority: High

It is expected that the costs will exceed 75% of the ceiling amount specified in the TDD within the next 30 calendar days.

- Signed by Roy F. Weston Inc. START I on 09/30/96 04:27:58 PM, according to EPA Admin. Systems Division

Estimated additional funds and hours, above TDD ceiling amounts, required to continue performance for the period specified in the TDD:

Additional Cost:

\$0.00

Additional Hours:

0.0

Contractor Comments:

Please disregard the standard 75% ceiling notification presented above.

Status Report: TDD#01-95-07-0065 Printed On 10/03/96 at 09:36:22 AM

Amendment requested due to delays in obtaining access (on-site reconnaissance activities were conducted Spring, 1996); review of extensive historical information and analytical data compiled in numerous reports required to evaluate a sampling decision; delays in obtaining critical analytical information from third party sources (current and former site owner consultants) required to adequately access sampling decision requirement; reversal of EPA SAM from sampling required to the current status of verbal non-sampling. Tasks remaining to be completed for this site include completion of the draft report and preparation of the final report. START anticipated no change in the cost required to complete this project. However, the new anticipated completion date for the project is 31 December 1996.

Contractor Signature:

Roy F. Weston Inc. START I

09/30/96

Signed On: