



ENVIRONMENTAL CONSULTANTS

300 SOUTH WACKER DRIVE, SUITE 1300
 CHICAGO, ILLINOIS 60606
 (PHONE) 312.465.1740
 (FAX) 414.837.3608

**Crawford Station Manufactured Gas Plant
 Parcel L
 Chicago, Illinois
 Weekly Field Progress Report**

Report Date: March 2, 2015

Prepared By: Natural Resource Technology, Inc. (NRT)

Submitted To: Integrys Business Support, LLC (IBS)

Activity Period: February 15, 2015 through February 21, 2015

Active Parties: Burns & McDonnell, Tecnica Environmental Services, Waste Management, Marina Transport

The following summarizes the environmental field activities performed by NRT on behalf of IBS at the former Crawford Station manufactured gas plant (MGP) Time Critical Removal Action (AOC V-W-11-C-981):

| Tasks | Environmental Activities |
|---------------------------------------|---|
| General Description of Work Performed | <p>The following activities were conducted during the course of the week:</p> <ul style="list-style-type: none"> ▪ Continuous on-site perimeter air monitoring as defined in the RAWP was provided by NRT. In addition to the continuous perimeter air monitoring, a series of 24-hour air samples were collected for laboratory analysis for site specific VOCs and PAHs. ▪ Excavated materials were transported to Waste Management's Laraway Road RDF landfill. A total of 571.82 tons (30 loads) of material were disposed of from February 15, 2015 through February 21, 2015. A total of 791,710.27 tons (41,184 loads) of excavated material has been disposed during the Parcel L Time Critical Removal Action. ▪ Tecnica continued to backfill and compact Area 4E and the former River excavation with CA-6 imported gravel to a predetermined final grade. ▪ Tecnica continued excavation along the eastern site boundary of Parcel L below the second row of cross bracing in the earth retention system to a depth of 27 feet bgs. |



| Tasks | Environmental Activities |
|-------------------------------|---|
| Sampling Activities Performed | <p>The following sampling activities were conducted during the course of the week:</p> <ul style="list-style-type: none"> ▪ A total of 11 Summa canister air samples (150216001-150216006 and 150218001-150218005) and six PUF air samples (150216007-150216012) were collected and submitted to Test America Laboratories for BTEX/Naphthalene and select PAH analyses, respectively. ▪ Three post excavation soil samples (150217001-150217002 and 150220001) were collected from the excavation area along the eastern site boundary in between the earth retention system. The samples were submitted to TestAmerica Laboratories for analysis of post-excavation parameters. |
| Equipment Deployed | <p>PUF sampling systems Summa canisters with 24-hour flow regulators AirLogics Air Monitoring Stations Photo ionization detectors (PIDs) GPS handheld unit Hand auger and shovels</p> |
| Field Photos | See Field Photos below |

Work planned for the coming week, February 22, 2015 through February 28, 2015, is as follows:

- Continue backfilling and compacting of Area 4E and the former River excavation with CA-6 imported gravel, weather permitting.
- Continue pumping wastewater from the former River excavation and the eastern site boundary excavation areas, as needed and weather permitting.
- Prepare Area 5S for re-installation of the storm sewer pending updated survey data.
- Complete excavation along the eastern boundary of Parcel L within the earth retention system to a depth of 27 feet bgs.
- Initiate backfill along the eastern boundary of Parcel L within the earth retention system to a depth that allows Thatcher to remove the lower row of cross bracing.
- Provide continuous perimeter air monitoring, and collect air samples as described in the Parcel L RAWP.
- Review sampling data received from laboratories that provided analyses, and apply this data in providing environmental oversight.

The February 2015 MWRD WWTS compliance event was not conducted due to low wastewater volumes. Confirmation that the monthly sampling event was not mandatory was given by MWRD to Burns McDonnell via phone call on February 18 and February 19, 2015 pending no additional wastewater was treated this month. Monthly sampling will resume in March 2015.

A weekly field progress report will continue to be issued throughout the duration of field activities for this Time Critical Removal Action.



Crawford Station Manufactured Gas Plant, Parcel L
Weekly Field Progress Report
March 2, 2015
Page 3



Please feel free to contact us if you have any questions.
Sincerely,

NATURAL RESOURCE TECHNOLOGY, INC.

A handwritten signature in black ink that reads "Tim Norris".

Timothy B. Norris, P.G.
Geologist

A handwritten signature in black ink that reads "John M. Nardozi".

John M. Nardozi, P.E.
Principal Engineer



Field Photos:




Photo 1: Tecnica continuing excavation below the second row of cross bracing inside the earth retention system.

Direction: Northeast

Photo Date: 2/16/2015

Photo Taken By: JRK



Photo 2: Backfill progress in Area 4E and the former River excavation area.

Direction: Southeast

Photo Date: 2/19/2015

Photo Taken By: VMG

