Municipality/Organization: Hanscom Air Force Base

EPA NPDES Permit Number: MAR042029

MassDEP Transmittal Number: W-041288

Annual Report Number Year 6
& Reporting Period: April 1, 2008 – March 31, 2009

# NPDES PII Small MS4 General Permit Annual Report

(Due: May 1, 2009)

#### Part I. General Information

Contact Person: DONALD C. MORRIS, PE

Title: Environmental Director

Telephone #: 781-377-2475 Email: Donald.morris@hanscom.af.mil

Mailing Address: 120 Grenier Street, Hanscom AFB, MA 01731-1910

#### Certification:

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Signature: A Carro

Printed Name: CHRIS PERKINS, PE

Title: Base Civil Engineer

Date: 30 April 2009

# Part II. Self-Assessment

Hanscom Air Force Base (AFB) has completed the required self-assessment and has determined that our base is in compliance with all permit conditions, except

# Part III. Summary of Minimum Control Measures

## 1. Public Education and Outreach

| BMP<br>ID#      | BMP Description                  | Responsible<br>Dept./Person                  | Measurable Goal(s)                        | Progress on Goal(s) – Permit Year 6   | Planned Activities – Permit Year 7  |
|-----------------|----------------------------------|--|---|---|---|
|                 |                                  | Name   |   | (Reliance on non-municipal partners indicated, if any)  |   |
| 3.1a<br>Revised | Partnering w/Massport,<br>Towns  | 66 MSG/CEV                                   | 1 partnering event per<br>year            | Meetings with Massport and DEP were held on 16 Jul 08, 19 Jun 08 and 2 Dec 08.  | Complete similar effort.  |
| 3.1b<br>Revised | Partnering w/Base Organizations  | 66 MSG/CEV                                   | 1 partnering event per<br>year            | BMP meetings with Engineering Design Department every Thursday plus multiple undocumented meetings with all levels of Roads & Grounds Dept. All projects under design by Air Force Civil Engineering are documented for stormwater review using AF Form 813.  | Complete similar effort and document formal meeting with managers, foremen. |
| 3.1c<br>Revised | Educational Materials,<br>Base   | 66 MSG/CEV                                   | Pamphlets, flyers,<br>electronic messages | Shawsheen River cleanup flyer and e-mail 7 April 09 & 17 Apr 09. Hanscom Middle School 7 <sup>th</sup> Grade Science Class river cleanup workshop 17 Apr 09.  | Complete similar effort.  |
| 3.1d<br>Revised | Educational Displays,<br>Notices | 66 MSG/CEV                                   | 1 display event per<br>year               | 9-17 April 09 river cleanup displays in four high visibility buildings on base.   | Complete similar effort.  |
| 3.1e<br>Revised | Pollution Prevention Events      | 66 MSG/CEV                                   | 1 P2 event per week                       | Hazardous Waste (office, commercial, industrial) and Materials Drop-off Day are held each week, on Tuesday at 8-9 AM. Privatized housing contractor has sponsored separate collection events on Sundays. New collection booms installed in Shawsheen River. Shawsheen River cleanup (50 volunteers) 17 Apr 09. Wetland cleanup (30 volunteers) 22 Apr 09. | Complete similar effort   |
| <u> </u>        |                                  | <u>                                     </u> |   |   |   |

| Revised |               |  |  |  |  |  |  |  |  |
|---------|---------------|--|--|--|--|--|--|--|--|
| 1a. A   | 1a. Additions |  |  |  |  |  |  |  |  |
|         |               |  |  |  |  |  |  |  |  |
|         |               |  |  |  |  |  |  |  |  |
|         |               |  |  |  |  |  |  |  |  |

# 2. Public Involvement and Participation

| BMP<br>ID#      | BMP Description                  | Responsible<br>Dept./Person<br>Name | Measurable Goal(s)                          | Progress on Goal(s) – Permit Year 6 (Reliance on non-municipal partners indicated, if any)   | Planned Activities –<br>Permit Year 7 |
|-----------------|----------------------------------|-------------------------------------|---|--|---------------------------------------|
| 3.2a<br>Revised | Public Stakeholder<br>Meeting    | MSG/CEV                             | 1 stakeholder meeting<br>per year           | The public was informed about storm water improvements at Hanscom AFB during the 10 June 08 Restoration Advisory Board public hearing at the Bedford Town Hall.                  | Complete similar effort.              |
| 3.2b<br>Revised | Annual MS4 Public<br>Notice      | MSG/CEV                             | 1 notice per year and<br>document responses | The Hanscom AFB Restoration Advisory Board meeting which coversMS4 stormwater/groundwater, public notice advertisement was placed in the local and base newspapers on 5 June 08. | Complete similar effort.              |
| 3.2c<br>Revised | Oil, Vehicle Fluid Disposal Info | MSG/CEV                             | Document distributed info & waste turn-ins  | Info posted on base environmental web site, in housing info packets and at auto hobby shop.  | Complete similar effort.              |
| Revised         |                                  |                                     |   |  |                                       |
| Revised         |                                  |                                     |   |  |                                       |

| Revised |          |   |  |
|---------|----------|---|--|
| 2a. A   | dditions |   |  |
|         |          | , |  |
|         |          |   |  |

# 3. Illicit Discharge Detection and Elimination

| BMP      | BMP Description        | Responsible  | Measurable Goal(s)    | Progress on Goal(s) -                    | Planned Activities –                    |
|----------|------------------------|--------------|-----------------------|--|---|
| ID#      | _                      | Dept./Person |                       | Permit Year 6                            | Permit Year 7                           |
|          |                        | Name         |                       | (Reliance on non-municipal partners      |   |
|          |                        |              |                       | indicated, if any)                       |   |
|          | Update Storm Water &   | 66 MSG/CE    | Update as changes     | Weekly meetings with implementing        | Complete similar effort.                |
| 3.3a     | Sewer Maps on CAD      |              | occur.                | contractor document updating as          |   |
| Revised  |                        |              |                       | changes occur. New GIS (GEOBASE)         |   |
|          |                        |              |                       | includes stormwater infrastructure data. |   |
|          | Inspect Sewer By-pass  | 66 MSG/CE    | Sewer valves operate, | Training of implementing contractor is   | Complete similar effort.                |
| 3.3b     | Valve, Train Personnel |              | zero sewer discharge. | performed continuously. Sewer force      |   |
| Revised  |                        |              |                       | main sampling ports not installed but    |   |
|          |                        |              |                       | flume grates opened for use by MWRA.     |   |
|          | Inspect, Clean         | 66MSG/CE     | Document conditions,  | All base oil/water separators were       | Complete similar effort.                |
| 3.3c     | Oil/Water Separators   |              | verify connections    | cleaned on 29 Sep – 2 Oct 08 and         |   |
| Revised  |                        |              |                       | documented in a report.                  |   |
| <u> </u> | Inspect for Non-Storm  | 66 MSG/CE    | Document findings,    | Air Force Institute for Operational      | Corrective action to continue until all |
| 3.3d     | Water Connections      | OU MIDGI CE  | eliminate connections | Health performed a comprehensive         | documented deficiencies are             |
| Revised  | Water Collingations    |              |                       | cross connection survey 21-29 Apr 08.    | complete.                               |
|          |                        |              |                       | Corrective action began Sep 08.          |   |
|          | Sample, Analyze Storm  | 66 MSG/CEV   | Sample 2 events per   | Visual inspections for pollutants were   | Complete similar effort.                |
| 3.3e     | Water                  |              | year                  | routinely performed. Specific sampling   | 1                                       |

| Revised |               |  |  | events were culvert near motor pool (28 |  |  |  |  |
|---------|---------------|--|--|---|--|--|--|--|
|         |               |  |  | Apr 09), open channel near CE (17 Jul,  |  |  |  |  |
|         |               |  |  | 21 Oct 08 & 20 Apr 09) and near         |  |  |  |  |
|         |               |  |  | Runway 29 approach (16 Jul 08 & 20      |  |  |  |  |
|         |               |  |  | Apr 09) and wetlands near Runway 29     |  |  |  |  |
|         |               |  |  | (16 Jul & 20 Oct 08 & 20 Apr 09).       |  |  |  |  |
|         |               |  |  | Additionally Hanscom funds (\$24K)      |  |  |  |  |
|         |               |  |  | the continuous operation of the USGS    |  |  |  |  |
|         |               |  |  | Stream Gage in the Shawsheen River      |  |  |  |  |
|         |               |  |  | that analyses storm water 24/7.         |  |  |  |  |
|         |               |  |  |   |  |  |  |  |
|         |               |  |  |   |  |  |  |  |
| Revised |               |  |  |   |  |  |  |  |
|         |               |  |  |   |  |  |  |  |
|         |               |  |  |   |  |  |  |  |
| 3a. Ad  | 3a. Additions |  |  |   |  |  |  |  |
|         |               |  |  |   |  |  |  |  |
|         |               |  |  |   |  |  |  |  |

## 4. Construction Site Storm water Runoff Control

| BMP     | BMP Description     | Responsible  | Measurable Goal(s)      | Progress on Goal(s) -                   | Planned Activities –     |
|---------|---------------------|--------------|-------------------------|---|--------------------------|
| ID#     |                     | Dept./Person |                         | Permit Year 6                           | Permit Year 7            |
|         |                     | Name         |                         | (Reliance on non-municipal partners     |                          |
|         |                     |              |                         | indicated, if any)                      |                          |
|         | Stabilize Drainage, | 66 MSG/CEV   | Approve construction    | Construction of B1604 required a P2     | Complete similar effort. |
| 3.4a    | Exposed Soil        |              | P2 plans, inspect sites | plan. Hay bales and silt fence were     |                          |
| Revised |                     |              |                         | installed and inspected at B1811        |                          |
|         |                     |              |                         | Stormceptor installation in August 2008 |                          |
|         |                     |              |                         | and at B1604 in March 09.               |                          |
|         | Sediment Control    | 66 MSG/CEV   | Inspect before, during  | Government and implementing             | Complete similar effort. |
| 3.4b    |                     |              | and after               | contractor continuously inspected       |                          |
| Revised |                     |              |                         | construction sites on base.             |                          |
|         |                     |              |                         |   |                          |

|         | Protect Wetlands,     | 66 MSG/CEV | Approve staging,      | Ice damaged trash racks at Marrett       | Complete similar effort. |
|---------|-----------------------|------------|-----------------------|--|--------------------------|
| 3.4c    | Buffer Zones          |            | storage, access       | Street culvert repaired May 08.          |                          |
| Revised |                       |            |                       |  |                          |
| -       | Sequence Construction | 66 MSG/CEV | Approve job sequence, | Design and construction for new B1604    | Complete similar effort. |
| 3.4d    | Activity              |            | minimize impact       | (70,000 SF) office building is phased to | 1                        |
| Revised |                       |            |                       | minimize impact. Phase II demolition     |                          |
|         |                       |            |                       | of B1600 will include new green space.   |                          |
|         | Implement Good        | 66 MSG/CEV | No-notice site        | Incorporated housekeeping oversight      | Complete similar effort. |
| 3.4e    | Housekeeping          |            | inspections           | into new Environmental support           | _                        |
| Revised |                       |            |                       | contract 6 March 09.                     |                          |
|         |                       |            |                       |  |                          |
|         |                       |            |                       |  |                          |
|         |                       |            |                       |  |                          |
| Revised |                       |            |                       |  |                          |
|         |                       |            |                       |  |                          |

## 4a. Additions

|  |  | - |  |
|--|--|---|--|

## 5. Post-Construction Storm Water Management in New Development and Redevelopment

| BMP  | BMP Description     | Responsible  | Measurable Goal(s)    | Progress on Goal(s) -                   | Planned Activities –     |
|------|---------------------|--------------|-----------------------|---|--------------------------|
| ID#  |                     | Dept./Person |                       | Permit Year 6                           | Permit Year 7            |
|      |                     | Name         |                       | (Reliance on non-municipal partners     |                          |
|      |                     |              |                       | indicated, if any)                      |                          |
|      | Structural Controls | 66 MSG/CE    | Design to 5 year      | Storm water structural BMPs will        | Complete similar effort. |
| 3.5a |                     | [            | watershed action plan | reduce post construction flow, increase | -                        |

| Revised         |                         |            |                                     | groundwater recharge and improve water quality at B 1604 office building. New structural BMP Stormceptor installed at Shawsheen River outfall near B1811 in Aug 2009. Water quality/detention swales constructed at                          |                          |
|-----------------|-------------------------|------------|-------------------------------------|--|--------------------------|
|                 |                         |            |                                     | catch basins 1952 and 1953 on 29 April 2009.   |                          |
| 3.5b<br>Revised | Non-Structural Controls | 66 MSG/CEV | Link Watershed goals<br>to planning | Planning process includes storm water element maximizing progress toward flow & recharge targets.  | Complete similar effort. |
| 3.5c<br>Revised | Natural Controls        | 66 MSG/CEV | Maintain vegetation<br>buffers      | Existing buffers were improved by maintaining no-cut zones base wide and reducing grass cutting in many areas.  Native species wildflowers planted and invasive species (phragmite) eradication commenced at B1993 wetland on 22 April 2009. | Complete similar effort. |
| Revised         |                         |            |                                     |  |                          |
| Revised         |                         |            |                                     |  |                          |
|                 |                         |            |                                     |  |                          |

## 5a. Additions

|  | × |                   |  |
|--|---|-------------------|--|
|  |   | east quite but if |  |

# 6. Pollution Prevention and Good Housekeeping in Municipal Operations

| BMP<br>ID#      | BMP Description                   | Responsible<br>Dept./Person<br>Name | Measurable Goal(s)                              | Progress on Goal(s) – Permit Year 6 (Reliance on non-municipal partners indicated, if any)   | Planned Activities –<br>Permit Year 7  |
|-----------------|-----------------------------------|-------------------------------------|---|--|--|
| 3.6a<br>Revised | Catch Basin Cleaning              | 66 MSG/CE                           | Sweep streets, clean catch basins               | Regular street sweeping after winter sanding and in Spring. Catch basin cleaning accomplished Aug 08 (500 catch basins) and Oct 08 (100 catch basins). New, higher efficiency municipal street sweeper purchased in August 2008. | Sustain sweeping and catch basin cleaning.                                       |
| 3.6b<br>Revised | Vehicle Wash Controls             | 66 MSG/CEV                          | Inspect wash facilities,<br>discharges to sewer | Inspections performed, New car wash facility completed.  | Complete similar effort.   |
| 3.6c<br>Revised | Organic Runoff<br>Controls        | 66 MSG/CE                           | Inspect hydro-seeding, composting areas         | Compost activities improved producing more high quality loam. Hydro seeding water tank loading area improved to reduce fugitive releases to storm drain.   | Complete similar effort.   |
| 3.6d<br>Revised | Spill Response<br>Procedure, Plan | 66 MSG/CEV                          | Inspect, train, assure on-call spill response   | Spill Response Plan updated draft completed in Feb 2009. Final Plan due in May 09. Spill response team and oncall contractor training 12 Feb 09.   | Complete similar effort.   |
| 3.6e<br>Revised | Conduct Environmental<br>Audits   | 66 MSG/CEV                          | Annual audit & report                           | Environmental compliance audit was conducted by 16person external team for 5-days (5-9 May 08)   | Complete similar effort. The next compliance audit is scheduled for 1-5 June 09. |
| Revised         |                                   |                                     |   |  |  |

## 6a. Additions

|  | 255.01.6 | A. 1755 No. 1775 154 158 |
|--|----------|--------------------------|
|  |          | To the Year is           |
|  |          | ** T                     |
|  | V.C      |                          |
|  |          | I Walter Provide         |
|  |          |                          |

### 7. BMPs for Meeting Total Maximum Daily Load (TMDL) Waste Load Allocations (WLA)

Part I.B.2 (1) A TMDL has been established but not approved by the EPA. The TMDL Report MA83-08-2003-01, dated 9 June 2003, DWM Control Number CN: 168.00 is for Segment MA83-08 of the Shawsheen River. The Storm Water Pollutant TMDL identifies storm water pollutants (sediment as reflected in suspended solids, metals, excessive storm water flow rates and insufficient stream flow rates) as impairing aquatic life uses and impacting river habitat. Implementing BMPs addressing storm water detention and groundwater recharge over several years is required however measurable progress is being achieved.

During a 23 April 2007 meeting at Hanscom Field between the Air Force, Massport, DEP and EPA it was agreed that the Air Force and Massport will submit a formal request to the EPA to change the impaired segment on the Clean Water Act 303(d) list of impaired waters from Category 5 to Category 4b. Additional progress meetings were held on 30 May, 18 Jul 07 and 23 Jan, 3 Apr, 2 Dec 08. The Air Force and Massport plan to formally submit the redesignation request in 2009. This new direction in achieving water quality goals stresses management by schedule and a mutually agreeable enforcement mechanism which may include the MS4 Permit.

<<ifapplicable>> NOT APPLICABLE

| BMP     | BMP Description | Responsible  | Measurable Goal(s) | Progress on Goal(s) -               | Planned Activities – |
|---------|-----------------|--------------|--------------------|-------------------------------------|----------------------|
| ID#     |                 | Dept./Person |                    | Permit Year 6                       | Permit Year 7        |
|         |                 | Name         |                    | (Reliance on non-municipal partners |                      |
|         |                 |              |                    | indicated, if any)                  |                      |
|         |                 |              |                    | NO APPROVED TMDL                    |                      |
|         |                 |              |                    |                                     |                      |
| Revised |                 |              |                    |                                     |                      |
|         |                 |              |                    |                                     |                      |
|         |                 |              |                    |                                     |                      |
|         |                 |              |                    |                                     |                      |
| Revised |                 |              |                    |                                     |                      |
|         |                 |              |                    |                                     |                      |
|         |                 |              |                    |                                     |                      |
|         |                 |              |                    |                                     |                      |
| Revised |                 |              |                    |                                     |                      |
|         |                 |              |                    |                                     |                      |
|         |                 |              |                    |                                     |                      |
| 1       | l               |              | l                  |                                     |                      |

| Revised |          |   |   |
|---------|----------|---|---|
|         |          |   |   |
| Revised |          | <br>*************************************** |   |
|         |          |   |   |
| Revised |          | <br>  |   |
| 7a. A   | dditions |   |   |
|         |          |   | 7 |

#### 7b. WLA Assessment

## Part IV. Summary of Information Collected and Analyzed

The Air Force has funded the operation and electrical upgrade in 2009 of a stream gage by the U.S. Geological Survey (USGS) for over 12 years. The stream gage is located on the Shawsheen River between Hanscom Air Force Base and Hanscom Field. It continuously monitors and records flow and analytical water quality data. This information, especially the hydrograph will be used to assess the effectiveness of flow control structural BMPs installed over the past 6 years.

#### Part V. Program Outputs & Accomplishments (OPTIONAL)

The Air Force at Hanscom AFB has obtained funding to install additional structural BMPs to address the need to reduce peak flows and increase groundwater recharge to improve base flows. In 2007 a \$86,000.00 project was performed to raise the invert elevation of 13 existing stormwater catch basins. This created approximately 3.5 acre-feet of detention and potential groundwater recharge. The

project also included the installation in August 2008 of one new Stormceptor type catch basin at one of the outfalls to the Shawsheen River. This will improve water quality entering the river from one of the industrial areas on the base.

In 2007 and early 2008, a \$100,000.00 stormwater program project to construct a water quality swale and flow control/recharge basin was completed. This project affects approximately 4 acres of paved surface at the base motor pool, B1642, and will result in significant pollutant removal, increased groundwater recharge and a reduction in peak flow.

In 2007 a 2-acre impervious heavy equipment site was demolished redeveloped for the same use. The new design reduces the impervious area by 10%, increases groundwater recharge and expands a vegetated buffer area between the pavement and an existing wetland.

In 2008 the design of a new 70,000 SF office building and demolition of the current 70,000 SF office building was begun. Construction began in April 2009. The project post construction storm water flow will be decreased and groundwater recharge will be increased.

In FY09 the Base received \$110,000.00 for structural stormwater controls. These funds will be used to construct additional water quality swales and detention areas ancillary to existing parking areas.

# Programmatic

|   | (Preferred Units | ) Response |
|---|------------------|------------|
| Stormwater management position created/staffed                | (y/n)            | Y          |
| Annual program budget/expenditures **                         | (\$)             | ~80.0K     |
| Total program expenditures since beginning of permit coverage | (\$)             | ~1,050.0K  |
| Funding mechanism(s) (General Fund, Enterprise, Utility, etc) |                  | Congress   |
|   |                  |            |

# **Education, Involvement, and Training**

| Estimated number of property owners reached by education program(s)        | (# or %)      | 2,500        |
|--|---------------|--------------|
| Stormwater management committee established                                | (y/n)         | N            |
| Stream teams established or supported                                      | (# or y/n)    | Y, Shawsheen |
| Shoreline clean-up participation or quantity of shoreline miles cleaned ** | (y/n or mi.)  | Y. 0.5 mi    |
| Shoreline cleaned since beginning of permit coverage                       | (mi.)         | 3.0          |
| Household Hazardous Waste Collection Days                                  |               |              |
| <ul> <li>days sponsored **</li> </ul>                                      | (#)           | 52           |
| <ul> <li>community participation **</li> </ul>                             | (# or %)      | 35%          |
| <ul> <li>material collected **</li> </ul>                                  | (tons or gal) | 1.3 tons     |
| School curricula implemented   | (y/n)         | N            |
|  |               |              |

Legal/Regulatory

|  | In Place | Reviewing   |          | Draft  |         |
|--|----------|-------------|----------|--------|---------|
|  | Prior to | Existing    | <b>.</b> | in     |         |
|  | Phase II | Authorities | Drafted  | Review | Adopted |
| Regulatory Mechanism Status (indicate with "X")    |          |             |          |        |         |
| ■ Illicit Discharge Detection & Elimination        | X        |             |          |        |         |
| Erosion & Sediment Control                         |          |             |          |        | X       |
| Post-Development Stormwater Management             |          |             |          |        | X       |
| Accompanying Regulation Status (indicate with "X") |          |             |          |        |         |
| Illicit Discharge Detection & Elimination          |          |             |          |        | X       |

| Erosion & Sediment Control             |  |  | X |
|--|--|--|---|
| Post-Development Stormwater Management |  |  | X |

# Mapping and Illicit Discharges

|  | (Preferred Units) | Response |
|--|-------------------|----------|
| Outfall mapping complete   | (%)               | 100      |
| Estimated or actual number of outfalls                             | (#)               | 12       |
| System-Wide mapping complete (complete storm sewer infrastructure) | (%)               | 100      |
| Mapping method(s)  |                   |          |
| Paper/Mylar  | (%)               | 100      |
| CADD   | (%)               | 100      |
| <ul> <li>GIS</li> </ul>  | (%)               | 80       |
| Outfalls inspected/screened **                                     | (# or %)          | 100%     |
| Outfalls inspected/screened (Since beginning of permit coverage)   | (# or %)          | 100%     |
| Illicit discharges identified **                                   | (#)               | 0        |
| Illicit discharges identified (Since beginning of permit coverage) | (#)               | 0        |
| Illicit connections removed **                                     | (#); and          | 0        |
|  | (est. gpd)        |          |
| Illicit connections removed (Since beginning of permit coverage)   | (#); and          | 0        |
|  | (est. gpd)        |          |
| % of population on sewer   | (%)               | 100      |
| % of population on septic systems                                  | (%)               | 0        |

## Construction

|  | (Preferred Units | ) Response |
|--|------------------|------------|
| Number of construction starts (>1-acre) **   | (#)              | 1          |
| Estimated percentage of construction starts adequately regulated for erosion and sediment control ** | (%)              | 100%       |
| Site inspections completed **  | (# or %)         | 100%       |
| Tickets/Stop work orders issued **   | (# or %)         | 0          |
| Fines collected **   | (# and \$)       | 0          |
| Complaints/concerns received from public **  | (#)              | 0          |
|  |                  |            |
|  |                  |            |

# Post-Development Stormwater Management

| Estimated percentage of development/redevelopment projects adequately regulated for post- | (%)      | 100  |
|---|----------|------|
| construction stormwater control   |          |      |
| Site inspections (for proper BMP installation & operation) completed **                   | (# or %) | 100% |
| BMP maintenance required through covenants, escrow, deed restrictions, etc.               | (y/n)    | N    |
| Low-impact development (LID) practices permitted and encouraged                           | (y/n)    | Y    |
|   |          |      |
|   |          |      |

# Operations and Maintenance

| Average frequency of catch basin cleaning (non-commercial/non-arterial streets) **           | (times/yr)     | 1       |
|--|----------------|---------|
| Average frequency of catch basin cleaning (commercial/arterial or other critical streets) ** | (times/yr)     | 1       |
| Qty of structures cleaned **   | (#)            | 600     |
| Qty. of storm drain cleaned **   | (%, LF or      | 0       |
|  | mi.)           |         |
| Qty. of screenings/debris removed from storm sewer infrastructure **                         | (lbs. or tons) | 18 tons |
| Disposal or use of screenings (landfill, POTW, compost, beneficial use, etc.) **             | (location)     | compost |

| Basin Cleaning Costs                            |                            |          |
|---|----------------------------|----------|
| Annual budget/expenditure (labor & equipment)** | (\$)                       | 16.0K    |
| Hourly or per basin contract rate **            | (\$/hr or \$<br>per basin) | 26/basin |
| Disposal cost**                                 | (\$)                       | 0        |
| Cleaning Equipment                              |                            |          |
| Clam shell truck(s) owned/leased                | (#)                        | 0        |
| Vacuum truck(s) owned/leased                    | (#)                        | 1        |
| Vacuum trucks specified in contracts            | (y/n)                      | Y        |
| % Structures cleaned with clam shells **        | (%)                        | 0        |

| % Structures cleaned with vactor **   | (%)                   | 100      |
|---|-----------------------|----------|
|   | (Preferred Units)     | Response |
| Average frequency of street sweeping (non-commercial/non-arterial streets) **           | (times/yr)            | 26       |
| Average frequency of street sweeping (commercial/arterial or other critical streets) ** | (times/yr)            | 26       |
| Qty. of sand/debris collected by sweeping **  | (lbs. or tons)        | 30 tons  |
| Disposal of sweepings (landfill, POTW, compost, beneficial use, etc.) **                | (location)            | compost  |
| Annual Sweeping Costs   |                       | 7        |
| Annual budget/expenditure (labor & equipment)**   | (\$)                  | 30.0K    |
| Hourly or lane mile contract rate **  | (\$/hr. or<br>ln mi.) |          |
| Disposal cost**   | (\$)                  | 0        |
| Sweeping Equipment  |                       |          |
| Rotary brush street sweepers owned/leased   | (#)                   | 0        |
| Vacuum street sweepers owned/leased   | (#)                   | 1        |
| Vacuum street sweepers specified in contracts   | (y/n)                 | Y        |
| % Roads swept with rotary brush sweepers **   | %                     | 0        |
| % Roads swept with vacuum sweepers **   | %                     | 100      |

| Reduction (since beginning of permit coverage) in application on public land of: |             |     |
|--|-------------|-----|
| ("N/A" = never used; "100%" = elimination)                                       |             |     |
| <ul> <li>Fertilizers</li> </ul>  | (lbs. or %) | 2   |
| <ul> <li>Herbicides</li> </ul>   | (lbs. or %) | 5   |
| Pesticides   | (lbs. or %) | N/A |
| Integrated Pest Management (IPM) Practices Implemented                           | (y/n)       | Y   |
|  |             |     |

(Preferred Units) Response

| Average Ratio of Anti-/De-Icing products used **   | % NaCl              | 25  |
|--|---------------------|-----|
|  | % CaCl <sub>2</sub> |     |
| (also identify chemicals and ratios used in specific areas, e.g., water supply protection areas) | % MgCl <sub>2</sub> |     |
|  | % CMA               |     |
|  | % Kac               |     |
|  | % KCl               |     |
|  | % Sand              |     |
| Pre-wetting techniques utilized **   | (y/n or %)          | N   |
| Manual control spreaders used **   | (y/n or %)          | Y   |
| Zero-velocity spreaders used **  | (y/n or %)          | Y   |
| Estimated net reduction or increase in typical year salt/chemical application rate               | (±lbs/ln mi.        | -4% |
|  | or %)               |     |
| Estimated net reduction or increase in typical year sand application rate **                     | (±lbs/ln mi.        | -4% |
|  | or %)               |     |
| % of salt/chemical pile(s) covered in storage shed(s)  | (%)                 | 100 |
| Storage shed(s) in design or under construction  | (y/n or #)          | N   |
| 100% of salt/chemical pile(s) covered in storage shed(s) by May 2008                             | (y/n)               | Y   |
|  |                     |     |
|  |                     |     |

# Water Supply Protection

| Storm water outfalls to public water supplies eliminated or relocated                             | # or y/n | N |
|---|----------|---|
| Installed or planned treatment BMPs for public drinking water supplies and their protection areas | # or y/n | N |
| • Treatment units induce infiltration within 500-feet of a wellhead protection area               | # or y/n | N |