



59513

HOT SPOT CLEANUP SCHEDULE

1993

- April 27** Notice to Proceed issued to Perland Environmental Technologies, Inc., of Burlington, MA
- June - July** Hookup utilities, mobilize office trailers to Sawyer St
- August - September** Construct building for wastewater treatment, begin air monitoring
- October** Place incinerator foundations
- November** Test wastewater treatment system; mobilize dredge
- November - March** Dredging of Hot Spot sediments

1994

- January - February** Erect incinerator
- March - April** Erect thermal dryer, mechanical test of thermal dryer and incinerator, dewater/dry sediment for trial burn
- April** Incinerator trial burn
- June** EPA, MADEP, and USACE review of trial burn data
- June - September** Begin fullscale incineration after EPA, MADEP, and USACE approval of trial burn results
- May - September** Solidify ash from incinerator
- October** Decontaminate and remove sediment dewatering and drying equipment and building
- October - November** Decontaminate and remove incinerator and ash handling equipment
- October - November** Construct impermeable cap on Confined Disposal Facility
- December** Project closeout

| |
|---------------------------------|
| SUPERFUND RECORDS CTR |
| Site: <u>New Bedford Harbor</u> |
| Break: <u>10.9</u> |
| Other: _____ |

MADEP - Massachusetts Department of Environmental Protection
 USACE - U.S. Army Corps of Engineers