



June 10, 2010



SDMS DocID 470815

Michael Jasinski  
New England Chief, NH/RI Superfund Section  
U.S. Environmental Protection Agency  
5 Post Office Square - Suite 100  
Mail code OSRR 07-1  
Boston, MA 02109 - 3912

Superfund Records Center  
SITE: SAVAGE WELLSITE WEL 001 2  
RECORD: 7.6  
OTHER: 470815

Re: Savage Well Superfund Site  
Consent Decree Docket No. 94-174  
May Progress Report

Dear Mr. Jasinski:

In accordance with the Savage Well Site Consent Decree and your correspondence of September 17, 1996, the Settling Parties hereby submit four copies of the monthly progress report as required by Article XI of the Consent Decree.

If you have any questions, please do not hesitate to call.

Yours truly,

GRADIENT

Manu Sharma, P.E.  
Principal

Enclosures

cc: R. Mongeon  
J. Peltenon, Esq.  
G. Smith, Esq.  
B. Rand



## MONTHLY PROGRESS REPORT

**SAVAGE WELL SUPERFUND SITE**  
**DOCKET #94-174**  
**REPORTING PERIOD: May 2010**

**MONTHLY PROGRESS REPORT #186**  
**DATE: June 10, 2010**

This report is being submitted pursuant to Section XI, Paragraph 34 of the Consent Decree (CD). This progress report summarizes the work performed by the Settling Parties during May 2010.

### **PROGRESS DURING REPORTING PERIOD**

#### ***ACTIONS TAKEN TOWARD ACHIEVING COMPLIANCE WITH CD:***

The OU-2 groundwater remediation system continued to operate in May with a total average extraction rate of approximately 408 gpm. Treated water continues to be discharged to the subsurface and the Souhegan River. The cumulative subsurface injection rate was approximately 345 gpm (IW-1 at approximately 102 gpm, IW-2 at approximately 125 gpm, and IW-3 at approximately 118 gpm). The balance of the treated water was discharged to the Souhegan River surface water discharge structure. The metals treatment system continues to effectively treat metals (metals generally non-detect in system effluent), being compliant with both surface water effluent discharge limits established by NHDES and design requirements of the system.

#### ***VALIDATED DATA/RESULTS AND TESTS RECEIVED OR GENERATED:***

- None.

#### ***WORK PLANS, PLANS AND OTHER DELIVERABLES SUBMITTED***

- The Draft 2009 Annual Groundwater Quality Monitoring Report was submitted during this period. This report included a monitoring well replacement work plan which outlined the proposed approach for repairing three damaged wells (MW-14R and MW-115A/B) and replacing three destroyed wells (MW-10C and MW-118A/B).

#### ***MODIFICATIONS TO WORK PLANS OR OTHER SCHEDULES:***

- None.

#### ***PROBLEMS/UNRESOLVED DELAYS ENCOUNTERED AND ACTIONS TAKEN:***

- None.

#### ***SITE ACCESS***

- None.



## MONTHLY PROGRESS REPORT

---

**SAVAGE WELL SUPERFUND SITE**  
**DOCKET #94-174**  
**REPORTING PERIOD: May 2010**

**MONTHLY PROGRESS REPORT #186**  
**DATE: June 10, 2010**

---

### **PROGRESS PLANNED FOR NEXT SIX WEEKS**

#### ***COMMUNITY RELATIONS SUPPORT PLAN ACTIVITIES:***

- None.

#### ***ACTIONS SCHEDULED AND PROGRESS OF CONSTRUCTION:***

- EMP semi-annual sampling round is planned for late June.

#### ***UNRESOLVED DELAYS ANTICIPATED, AND ACTIONS TO BE TAKEN:***

- None.

#### ***ANTICIPATED MODIFICATIONS TO WORK PLANS OR OTHER SCHEDULES:***

- None.

#### ***COMMUNITY RELATIONS PLAN ACTIVITIES:***

- None