



March 12, 2010

Michael Jasinski
New England Chief, NH/RI Superfund Section
U.S. Environmental Protection Agency
5 Post Office Square - Suite 100
Mail code OSRR 07-1
Boston, MA 02109 - 3912

Superfund Records Center
SITE Savage Well
BREAK: 7.6
OTHER: _____

Re: Savage Well Superfund Site
Consent Decree Docket No. 94-174
February Progress Report

Dear Mr. Jasinski:

In accordance with the Savage Well Site Consent Decree and your correspondence of September 17, 1996, the Settling Parties hereby submit four copies of the monthly progress report as required by Article XI of the Consent Decree.

If you have any questions, please do not hesitate to call.

Yours truly,

GRADIENT

A handwritten signature in black ink, appearing to read "Manu Sharma", with a long horizontal line underneath.

Manu Sharma, P.E.
Principal

Enclosures

cc: R. Mongeon
J. Peltenon, Esq.
G. Smith, Esq.
B. Rand

201057
Transmittal Letter



MONTHLY PROGRESS REPORT

SAVAGE WELL SUPERFUND SITE
DOCKET #94-174
REPORTING PERIOD: February 2010

MONTHLY PROGRESS REPORT #183
DATE: March 11, 2010

This report is being submitted pursuant to Section XI, Paragraph 34 of the Consent Decree (CD). This progress report summarizes the work performed by the Settling Parties during February 2010.

PROGRESS DURING REPORTING PERIOD

ACTIONS TAKEN TOWARD ACHIEVING COMPLIANCE WITH CD:

The OU-2 groundwater remediation system continued to operate in February with a total average extraction rate (through February 23rd) of approximately 410 gpm.¹ Treated water continues to be discharged to the subsurface and the Souhegan River. The cumulative subsurface injection rate was approximately 309 gpm (IW-1 at approximately 90 gpm, IW-2 at approximately 112 gpm, and IW-3 at approximately 107 gpm). The balance of the treated water was discharged to the Souhegan River surface water discharge structure. The metals treatment system continues to effectively treat metals (metals generally non-detect in system effluent), being compliant with both surface water effluent discharge limits established by NHDES and design requirements of the system.

VALIDATED DATA/RESULTS AND TESTS RECEIVED OR GENERATED:

- None.

WORK PLANS, PLANS AND OTHER DELIVERABLES SUBMITTED

- None.

MODIFICATIONS TO WORK PLANS OR OTHER SCHEDULES:

- None.

PROBLEMS/UNRESOLVED DELAYS ENCOUNTERED AND ACTIONS TAKEN:

- None.

SITE ACCESS

- None.

¹ Due to a software problem, we currently have access to flow rate data through February 23rd. This problem is in the process of being fixed. The operation data for the last week of February will be summarized in the next monthly report.



MONTHLY PROGRESS REPORT

SAVAGE WELL SUPERFUND SITE
DOCKET #94-174
REPORTING PERIOD: February 2010

MONTHLY PROGRESS REPORT #183
DATE: March 11, 2010

PROGRESS PLANNED FOR NEXT SIX WEEKS

COMMUNITY RELATIONS SUPPORT PLAN ACTIVITIES:

- None.

ACTIONS SCHEDULED AND PROGRESS OF CONSTRUCTION:

- Issue annual remedy performance monitoring report.

UNRESOLVED DELAYS ANTICIPATED, AND ACTIONS TO BE TAKEN:

- None.

ANTICIPATED MODIFICATIONS TO WORK PLANS OR OTHER SCHEDULES:

- None.

COMMUNITY RELATIONS PLAN ACTIVITIES:

- None