



July 15, 2009

Richard Goehlert
Remedial Project Manager
U.S. Environmental Protection Agency
One Congress Street, Suite 1100
Boston, MA 02144-2023

Superfund Records Center
SITE: Savage
BREAK: T.O.
OTHER: _____

Re: Savage Well Superfund Site
Consent Decree Docket No. 94-174
June Progress Report

Dear Mr. Goehlert:

In accordance with the Savage Well Site Consent Decree and your correspondence of September 17, 1996, the Settling Parties hereby submit four copies of the monthly progress report as required by Article XI of the Consent Decree.

If you have any questions, please do not hesitate to call.

Yours truly,

GRADIENT CORPORATION

A handwritten signature in black ink, appearing to read 'Manu Sharma', written over a horizontal line.

Manu Sharma, P.E.
Principal

Enclosures

cc: R. Mongeon
J. Peltenon, Esq.
G. Smith, Esq.
B. Rand

g:/projects/201057
Transmittal Letter

MONTHLY PROGRESS REPORT



SAVAGE WELL SUPERFUND SITE
DOCKET #94-174
REPORTING PERIOD: June 2009

MONTHLY PROGRESS REPORT #175
DATE: July 15, 2009

This report is being submitted pursuant to Section XI, Paragraph 34 of the Consent Decree (CD). This progress report summarizes the work performed by the Settling Parties during June 2009.

PROGRESS DURING REPORTING PERIOD

ACTIONS TAKEN TOWARD ACHIEVING COMPLIANCE WITH CD:

The OU-2 groundwater remediation system continued to operate in June with a total average extraction rate of approximately 400 gpm. Treated water continues to be discharged to the subsurface and the Souhegan River. The cumulative subsurface injection rate was approximately 345 gpm (IW-1 at approximately 109 gpm, and IW-2 and IW-3 both at approximately 118 gpm). The balance of the treated water was discharged to the Souhegan River surface water discharge structure. The metals treatment system continues to effectively treat metals (metals generally non-detect in system effluent), being compliant with both surface water effluent discharge limits established by NHDES and design requirements of the system.

The semi-annual round of environmental monitoring was completed during this period.

VALIDATED DATA/RESULTS AND TESTS RECEIVED OR GENERATED:

- None.

WORK PLANS, PLANS AND OTHER DELIVERABLES SUBMITTED

- None

MODIFICATIONS TO WORK PLANS OR OTHER SCHEDULES:

- None.

PROBLEMS/UNRESOLVED DELAYS ENCOUNTERED AND ACTIONS TAKEN:

- None.

SITE ACCESS

- None.

MONTHLY PROGRESS REPORT



SAVAGE WELL SUPERFUND SITE
DOCKET #94-174
REPORTING PERIOD: June 2009

MONTHLY PROGRESS REPORT #175
DATE: July 15, 2009

PROGRESS PLANNED FOR NEXT SIX WEEKS

COMMUNITY RELATIONS SUPPORT PLAN ACTIVITIES:

- None.

ACTIONS SCHEDULED AND PROGRESS OF CONSTRUCTION:

- Submittal of Draft Annual Groundwater Monitoring Report.

UNRESOLVED DELAYS ANTICIPATED, AND ACTIONS TO BE TAKEN:

- None.

ANTICIPATED MODIFICATIONS TO WORK PLANS OR OTHER SCHEDULES:

- None.

COMMUNITY RELATIONS PLAN ACTIVITIES:

- None