



June 10, 2009

Richard Goehlert
Remedial Project Manager
U.S. Environmental Protection Agency
One Congress Street, Suite 1100
Boston, MA 02144-2023

Superfund Records Center
SITE: Savage Well
BREAK: _____
OTHER: _____

Re: Savage Well Superfund Site
Consent Decree Docket No. 94-174
May Progress Report

Dear Mr. Goehlert:

In accordance with the Savage Well Site Consent Decree and your correspondence of September 17, 1996, the Settling Parties hereby submit four copies of the monthly progress report as required by Article XI of the Consent Decree.

If you have any questions, please do not hesitate to call.

Yours truly,

GRADIENT CORPORATION

A handwritten signature in black ink, appearing to read "Manu", written over a horizontal line.

Manu Sharma, P.E.
Principal

Enclosures

cc: R. Mongeon
J. Peltenon, Esq.
G. Smith, Esq.
B. Rand

g:/projects/201057
Transmittal Letter

MONTHLY PROGRESS REPORT



SAVAGE WELL SUPERFUND SITE
DOCKET #94-174
REPORTING PERIOD: May 2009

MONTHLY PROGRESS REPORT #174
DATE: June 9, 2009

This report is being submitted pursuant to Section XI, Paragraph 34 of the Consent Decree (CD). This progress report summarizes the work performed by the Settling Parties during May 2009.

PROGRESS DURING REPORTING PERIOD

ACTIONS TAKEN TOWARD ACHIEVING COMPLIANCE WITH CD:

The OU-2 groundwater remediation system continued to operate in May with a total average extraction rate of approximately 413 gpm. Treated water continued to be discharged to the subsurface and the Souhegan River. The cumulative subsurface injection rate was approximately 355 gpm (IW-1 at approximately 113 gpm, and IW-2 and IW-3 both at approximately 121 gpm). The balance of the treated water was discharged to the Souhegan River surface water discharge structure. The metals treatment system continues to effectively treat metals (metals generally non-detect in system effluent), being compliant with both surface water effluent discharge limits established by NHDES and design requirements of the system.

VALIDATED DATA/RESULTS AND TESTS RECEIVED OR GENERATED:

- None.

WORK PLANS, PLANS AND OTHER DELIVERABLES SUBMITTED

- None

MODIFICATIONS TO WORK PLANS OR OTHER SCHEDULES:

- None.

PROBLEMS/UNRESOLVED DELAYS ENCOUNTERED AND ACTIONS TAKEN:

- None.

SITE ACCESS

- None.

MONTHLY PROGRESS REPORT



SAVAGE WELL SUPERFUND SITE
DOCKET #94-174
REPORTING PERIOD: May 2009

MONTHLY PROGRESS REPORT #174
DATE: June 9, 2009

PROGRESS PLANNED FOR NEXT SIX WEEKS

COMMUNITY RELATIONS SUPPORT PLAN ACTIVITIES:

- None.

ACTIONS SCHEDULED AND PROGRESS OF CONSTRUCTION:

- EMP semi-annual sampling round planned for June.

UNRESOLVED DELAYS ANTICIPATED, AND ACTIONS TO BE TAKEN:

- None.

ANTICIPATED MODIFICATIONS TO WORK PLANS OR OTHER SCHEDULES:

- None.

COMMUNITY RELATIONS PLAN ACTIVITIES:

- None