



April 10, 2009

Richard Goehlert
Remedial Project Manager
U.S. Environmental Protection Agency
One Congress Street, Suite 1100
Boston, MA 02144-2023

Superfund Records Center
SITE: Savage
BREAK: 7.6
OTHER: _____

Re: Savage Well Superfund Site
Consent Decree Docket No. 94-174
March Progress Report

Dear Mr. Goehlert:

In accordance with the Savage Well Site Consent Decree and your correspondence of September 17, 1996, the Settling Parties hereby submit four copies of the monthly progress report as required by Article XI of the Consent Decree.

If you have any questions, please do not hesitate to call.

Yours truly,

GRADIENT CORPORATION

A handwritten signature in black ink, appearing to read 'Manu Sharma'.

Manu Sharma, P.E.
Principal

Enclosures

cc: R. Mongeon
J. Peltenon, Esq.
G. Smith, Esq.
B. Rand

MONTHLY PROGRESS REPORT



SAVAGE WELL SUPERFUND SITE
DOCKET #94-174
REPORTING PERIOD: March 2009

MONTHLY PROGRESS REPORT #172
DATE: April 10, 2009

This report is being submitted pursuant to Section XI, Paragraph 34 of the Consent Decree (CD). This progress report summarizes the work performed by the Settling Parties during March 2009.

PROGRESS DURING REPORTING PERIOD

ACTIONS TAKEN TOWARD ACHIEVING COMPLIANCE WITH CD:

The OU-2 groundwater remediation system continued to operate in March with a total average extraction rate of approximately 388 gpm. Treated water continued to be discharged to the subsurface and the Souhegan River. The extraction rate was slightly reduced this month because EW-1 was shut down for 7 days while a surge suppressor was installed on the EW-1 influent manifold.

The cumulative subsurface injection rate was approximately 330 gpm (IW-1 at approximately 106 gpm, and IW-2 and IW-3 both at approximately 112 gpm). The balance of the treated water was discharged to the Souhegan River permanent surface water discharge structure. The metals treatment system continues to effectively treat metals (metals generally non-detect in system effluent), being compliant with both surface water effluent discharge limits established by NHDES and design requirements of the system.

VALIDATED DATA/RESULTS AND TESTS RECEIVED OR GENERATED:

- None.

WORK PLANS, PLANS AND OTHER DELIVERABLES SUBMITTED

- None

MODIFICATIONS TO WORK PLANS OR OTHER SCHEDULES:

- None.

PROBLEMS/UNRESOLVED DELAYS ENCOUNTERED AND ACTIONS TAKEN:

- None.

SITE ACCESS

- None.

MONTHLY PROGRESS REPORT



SAVAGE WELL SUPERFUND SITE
DOCKET #94-174
REPORTING PERIOD: March 2009

MONTHLY PROGRESS REPORT #172
DATE: April 10, 2009

PROGRESS PLANNED FOR NEXT SIX WEEKS

COMMUNITY RELATIONS SUPPORT PLAN ACTIVITIES:

- None.

ACTIONS SCHEDULED AND PROGRESS OF CONSTRUCTION:

- None.

UNRESOLVED DELAYS ANTICIPATED, AND ACTIONS TO BE TAKEN:

- None.

ANTICIPATED MODIFICATIONS TO WORK PLANS OR OTHER SCHEDULES:

- None.

COMMUNITY RELATIONS PLAN ACTIVITIES:

- None