



August 5, 2011



SDMS DocID

496169

Richard W. Hull
Remedial Project Manager
U.S. Environmental Protection Agency
5 Post Office Square - Suite 100
Mail code OSRR 07-1
Boston, MA 02109 - 3912

Superfund Records Center
SITE: SAVAGE WELLS
BREAK: 7-6
OTHER: 496169

Re: Savage Well Superfund Site
Consent Decree Docket No. 94-174
July Progress Report

Dear Mr. Hull:

In accordance with the Savage Well Site Consent Decree and your correspondence of September 17, 1996, the Settling Parties hereby submit four copies of the monthly progress report as required by Article XI of the Consent Decree.

If you have any questions, please do not hesitate to call.

Yours truly,

GRADIENT

Manu Sharma, P.E.
Principal

Enclosures

cc: R. Mongeon
J. Peltenon, Esq.
G. Smith, Esq.
B. Rand

MONTHLY PROGRESS REPORT



SAVAGE WELL SUPERFUND SITE
DOCKET #94-174
REPORTING PERIOD: July 2011

MONTHLY PROGRESS REPORT #200
DATE: August 4, 2011

This report is being submitted pursuant to Section XI, Paragraph 34 of the Consent Decree (CD). This progress report summarizes the work performed by the Settling Parties during July 2011.

PROGRESS DURING REPORTING PERIOD

ACTIONS TAKEN TOWARD ACHIEVING COMPLIANCE WITH CD:

The OU-2 groundwater remediation system continued to operate in July, with a monthly average extraction rate of approximately 369 gpm. Extraction rates were lower during this period due to a power failure. The system was not fully operational between July 14th and 20th.

Treated water continues to be discharged to the subsurface and the Souhegan River. The cumulative subsurface monthly average injection rate was approximately 307 gpm (IW-1 at approximately 88 gpm, IW-2 at approximately 113 gpm, and IW-3 at approximately 106 gpm). The balance of the treated water was discharged to the Souhegan River surface water discharge structure. The metals treatment system continues to effectively treat metals (metals generally non-detect in system effluent), being compliant with both surface water effluent discharge limits established by NHDES and design requirements of the system.

VALIDATED DATA/RESULTS AND TESTS RECEIVED OR GENERATED:

- None.

WORK PLANS, PLANS AND OTHER DELIVERABLES SUBMITTED

- The Settling Parties submitted a response to the US EPA request to perform a vapor intrusion study on July 1, 2011 challenging the Request for Additional Response Action pursuant to Section 5 of the Statement of Work. On July 29, 2011 supporting materials for the July 1, 2011 letter were submitted to the US EPA.

MODIFICATIONS TO WORK PLANS OR OTHER SCHEDULES:

- None

PROBLEMS/UNRESOLVED DELAYS ENCOUNTERED AND ACTIONS TAKEN:

- None.

MONTHLY PROGRESS REPORT

SAVAGE WELL SUPERFUND SITE
DOCKET #94-174
REPORTING PERIOD: July 2011

MONTHLY PROGRESS REPORT #200
DATE: August 4, 2011

SITE ACCESS

- None.

PROGRESS PLANNED FOR NEXT SIX WEEKS

COMMUNITY RELATIONS SUPPORT PLAN ACTIVITIES:

- None.

ACTIONS SCHEDULED AND PROGRESS OF CONSTRUCTION:

- None.

UNRESOLVED DELAYS ANTICIPATED, AND ACTIONS TO BE TAKEN:

- None.

ANTICIPATED MODIFICATIONS TO WORK PLANS OR OTHER SCHEDULES:

- Continue discussions with EPA regarding a vapor intrusion investigation at Milhaven Park.

COMMUNITY RELATIONS PLAN ACTIVITIES:

- None