




July 15, 2011



SDMS DocID 496170

Richard W. Hull
Remedial Project Manager
U.S. Environmental Protection Agency
5 Post Office Square - Suite 100
Mail code OSRR 07-1
Boston, MA 02109 - 3912

Superfund Records Center
FILE: SAVAGE WELLS
DATE: 7.6
NO: 496170

Re: Savage Well Superfund Site
Consent Decree Docket No. 94-174
June Progress Report

Dear Mr. Hull:

In accordance with the Savage Well Site Consent Decree and your correspondence of September 17, 1996, the Settling Parties hereby submit four copies of the monthly progress report as required by Article XI of the Consent Decree.

If you have any questions, please do not hesitate to call.

Yours truly,

GRADIENT

Manu Sharma, P.E.
Principal

Enclosures

cc: R. Mongeon
J. Peltenon, Esq.
G. Smith, Esq.
B. Rand

201057
Transmittal Letter

MONTHLY PROGRESS REPORT



SAVAGE WELL SUPERFUND SITE
DOCKET #94-174
REPORTING PERIOD: June 2011

MONTHLY PROGRESS REPORT #199
DATE: July 14, 2011

This report is being submitted pursuant to Section XI, Paragraph 34 of the Consent Decree (CD). This progress report summarizes the work performed by the Settling Parties during June 2011.

PROGRESS DURING REPORTING PERIOD

ACTIONS TAKEN TOWARD ACHIEVING COMPLIANCE WITH CD:

The OU-2 groundwater remediation system continued to operate in June, with a monthly average extraction rate of approximately 407 gpm. Treated water continues to be discharged to the subsurface and the Souhegan River. The cumulative subsurface monthly average injection rate was approximately 335 gpm (IW-1 at approximately 96 gpm, IW-2 at approximately 124 gpm, and IW-3 at approximately 115 gpm). The balance of the treated water was discharged to the Souhegan River surface water discharge structure. The metals treatment system continues to effectively treat metals (metals generally non-detect in system effluent), being compliant with both surface water effluent discharge limits established by NHDES and design requirements of the system.

The semi-annual groundwater monitoring round was also completed in June.

VALIDATED DATA/RESULTS AND TESTS RECEIVED OR GENERATED:

- None.

WORK PLANS, PLANS AND OTHER DELIVERABLES SUBMITTED

- Received comments from EPA regarding vapor intrusion investigation at Milhaven Park. The Settling Parties met with EPA on June 30, 2011, submitted a response to the EPA request on July 1, 2011, and have challenged the Request for Additional Response Action pursuant to Section 5 of the Statement of Work.

MODIFICATIONS TO WORK PLANS OR OTHER SCHEDULES:

- None

PROBLEMS/UNRESOLVED DELAYS ENCOUNTERED AND ACTIONS TAKEN:

- None.

SITE ACCESS

- None.

MONTHLY PROGRESS REPORT



SAVAGE WELL SUPERFUND SITE
DOCKET #94-174
REPORTING PERIOD: June 2011

MONTHLY PROGRESS REPORT #199
DATE: July 14, 2011

PROGRESS PLANNED FOR NEXT SIX WEEKS

COMMUNITY RELATIONS SUPPORT PLAN ACTIVITIES:

- None.

ACTIONS SCHEDULED AND PROGRESS OF CONSTRUCTION:

- None.

UNRESOLVED DELAYS ANTICIPATED, AND ACTIONS TO BE TAKEN:

- None.

ANTICIPATED MODIFICATIONS TO WORK PLANS OR OTHER SCHEDULES:

- Continue discussions with EPA regarding vapor intrusion investigation at Milhaven Park.

COMMUNITY RELATIONS PLAN ACTIVITIES:

- None