



April 11, 2011

  
SDMS DocID 496173

Richard W. Hull  
Remedial Project Manager  
U.S. Environmental Protection Agency  
5 Post Office Square - Suite 100  
Mail code OSRR 07-1  
Boston, MA 02109 - 3912

Superfund Records Center  
SUB: SALVAGE WELLS  
PAGE: 7.2  
SERIAL: 496173

Re: Savage Well Superfund Site  
Consent Decree Docket No. 94-174  
March Progress Report


Dear Mr. Hull:

In accordance with the Savage Well Site Consent Decree and your correspondence of September 17, 1996, the Settling Parties hereby submit four copies of the monthly progress report as required by Article XI of the Consent Decree.

If you have any questions, please do not hesitate to call.

Yours truly,

GRADIENT

  
Manu Sharma, P.E.  
Principal

Enclosures

cc: R. Mongeon  
J. Peltenon, Esq.  
G. Smith, Esq.  
B. Rand

201057  
Transmittal Letter

## MONTHLY PROGRESS REPORT



**SAVAGE WELL SUPERFUND SITE**  
**DOCKET #94-174**  
**REPORTING PERIOD: March 2011**

**MONTHLY PROGRESS REPORT #196**  
**DATE: April 10, 2011**

This report is being submitted pursuant to Section XI, Paragraph 34 of the Consent Decree (CD). This progress report summarizes the work performed by the Settling Parties during March 2011.

### **PROGRESS DURING REPORTING PERIOD**

#### ***ACTIONS TAKEN TOWARD ACHIEVING COMPLIANCE WITH CD:***

The OU-2 groundwater remediation system continued to operate in March, with a monthly average extraction rate of approximately 414 gpm. Treated water continues to be discharged to the subsurface and the Souhegan River. The cumulative subsurface monthly average injection rate was approximately 321 gpm (IW-1 at approximately 93 gpm, IW-2 at approximately 118 gpm, and IW-3 at approximately 110 gpm). The balance of the treated water was discharged to the Souhegan River surface water discharge structure. The metals treatment system continues to effectively treat metals (metals generally non-detect in system effluent), being compliant with both surface water effluent discharge limits established by NHDES and design requirements of the system.

#### ***VALIDATED DATA/RESULTS AND TESTS RECEIVED OR GENERATED:***

- None.

#### ***WORK PLANS, PLANS AND OTHER DELIVERABLES SUBMITTED***

- None.

#### ***MODIFICATIONS TO WORK PLANS OR OTHER SCHEDULES:***

- None

#### ***PROBLEMS/UNRESOLVED DELAYS ENCOUNTERED AND ACTIONS TAKEN:***

- None.

#### ***SITE ACCESS***

- None.

## MONTHLY PROGRESS REPORT



**SAVAGE WELL SUPERFUND SITE**  
**DOCKET #94-174**  
**REPORTING PERIOD: March 2011**

**MONTHLY PROGRESS REPORT #196**  
**DATE: April 10, 2011**

### PROGRESS PLANNED FOR NEXT SIX WEEKS

#### ***COMMUNITY RELATIONS SUPPORT PLAN ACTIVITIES:***

- None.

#### ***ACTIONS SCHEDULED AND PROGRESS OF CONSTRUCTION:***

- Prepare and issue annual remedy performance monitoring report for 2010.
- Prepare and issue vapor intrusion evaluation work plan.

#### ***UNRESOLVED DELAYS ANTICIPATED, AND ACTIONS TO BE TAKEN:***

- None.

#### ***ANTICIPATED MODIFICATIONS TO WORK PLANS OR OTHER SCHEDULES:***

- None.

#### ***COMMUNITY RELATIONS PLAN ACTIVITIES:***

- None