

**Photos** **Text**

© Copyright 2006, Severson Environmental Services, Inc. All rights reserved



**Photo 1**



PLACING COCO FIBER EROSION CONTROL FABRIC ALONG THE SIDES AND BOTTOM OF THE TYPE I SWALE

**Photo 2**



RECEIVED FRAC TANKS IN PREPARATION OF MOD-U-TANK DECOMMISSIONING

**Photo 3**



MONITORING THE LEACHATE COLLECTION SYSTEMS OF THE CAMU

**Photo 4**



REBUILDING THE ACCESS BRIDGE OVER GLADE CREEK FOR ACCESS TO THE BY-PASS AREA

**Photo 5**



COMPLETED SECTION OF ACCESS ROAD NEAR ORIGINAL CREEK RELOCATION

**Photo 6**



WEST WETLAND FOLLOWING RAIN THE PRIOR DAY

**Distribution:**  
Mike Slenska  
Mark Gravelding  
Mason Wheeler  
Les Halliday  
Ben Huggins  
Carolyn Bury

**Weekly Project Summary No.**  
**64**

**Work Performed Dates:**  
**July 17 - 23, 2006**

**Text**

General Comments:

**THIS WEEKS SUMMARY OF WORK ACTIVITIES INCLUDE:**

**GLADE CREEK CHANNEL RELOCATION BY-PASS**

- \* COMPLETED REBUILDING OF THE BRIDGE OVER GLADE CREEK FOR ACCESS TO THE BY-PASS AREA (HAD BEEN WASHED OUT DUE TO FLOODING)

**GLADE CREEK CHANNEL RELOCATION**

- \* CONTINUING TO CONSTRUCT NEW ACCESS ROADS TO NEW WELLS

**CAMU**

- \* REMOVAL OF LEACHATE FROM THE LINER COLLECTION SYSTEMS
- \* CONDUCTED INTEGRITY TESTING OF THE OUTSIDE EDGE OF THE CAMU IN PREPARATION OF FINAL COVER PLACEMENT

**MISCELLANEOUS**

- \* BEGAN WATER REMOVAL FROM THE MOD-U-TANK TO ALLOW DECOMMISSIONING
- \* CONTINUING TO EXAMINE AND MAINTAIN EROSION AND SEDIMENTATION CONTROLS
- \* CONTINUING TO DO DAILY WORK SITE AIR MONITORING TO INSURE NO ACTION LEVELS ARE EXCEEDED