



REQUEST FOR INFORMATION

DATA SHEET 700

SECTION: 700
EFFECTIVE: 6/25/2010
REPLACES: N/A

Willbros Government Services

RFI - Request for Information / Clarification

WILLBROS GOVERNMENT SERVICES, LLC

Project No# 54118- CO/Mod # 006 RFI

NAVFAC - [REDACTED]

Contract # N62583-09-D-0132 Task Order # 0003 Mod # 006
Redhill Complex - NAVSTA Pearl Harbor
Clean, Inspect and Repair Tank 5 & 17

Appl	SOW Changed or Mod's
	Engineering / Design
X	Materials & Equip
X	Labor
	Tanks or Equip
	Piping
	Structural

Date Initiated: 14 Oct 2010

Date Needed: 14 Oct 2010

Process - URGENT 1 dy

Work Stop/Standby Date: 15 Jun 2010

Add'l Schedule Duration - 4 to 5 Days

Description of Item for Clarification / Scope - Remove excess or loose paint which has disbonded, flaking and loosely adhered to the tank surfaces. These conditions are found over most of the tank surfaces and needs to be removed to properly perform the visual inspection and prevent masking indications or problem areas. The loose, disbonded or flaking coating will be removed by high pressure washing. The loose paint chips will be collected and placed into 55 gal drums. The drums will be removed from the tank and staged for disposal. Disposal and drum cost by other RFI, quantity that will be developed unknown.

ITM NO	DESCRIPTION - OPTIONS	UNITS	Work Days	UNIT PRICE	EXTENDED PRICE
1	Remove loose and disbonding paint from tank surfaces	■		■	\$44,422
2	(Shell, upper and lower domes) by high pressure washing				
3					
4					
5					
6					
7					
8					
9	(This does not include paint chip disposal which are)				
10	(developed from this activity or drums)				
Total Contract Addition this Change Order					\$44,422
Previous Contract Price					
New Contract Price					\$44,422

Note:

1. Disposal and drums not included in this RFI.
2. Materials to be staged on site in staging area for pick up by disposal contractor.
3. Work Activities - 3 to 4 working days.
- 4

CUSTOMER / CLIENT COMMENTS

Comments:

Sign / Date: