Weekly Progress Summary

Delmont, PA

Photos

Text

Carbondale, Illinois

SES Job No.

E-717

© Copyright 2005, Sevenson Environmental Services, Inc.
All rights reserved

Distribution:

Paul Alessio
Mike Slenska
Mark Gravelding
Mason Wheeler
Ben Huggins
Carolyn Bury

Weekly Project Summary No.

43

Work Performed Dates:

Aug. 29-Sept. 4,05

Photo 1

REDIG WITH CLAY BACKFILL NEAR STATION 18+20

Photo 2

PLACING BORROW SOIL FOR THE NEW 2 FOOT LAYER ON THE TYPE I SYNTHETICS

Photo 3

PREPARING TO DEWATER THE REDIG AREA OF GLADE CREEK

Photo 4

PLACING CLAY FOR BACKFILL NEAR STATION 17+50

Photo 5

PLACING GEOTEXTILE ALONG THE BOTTOM HALF OF BOTH SIDES OF THE RE-EXCAVATED CREEK BOTTOM

Photo 6

PLACING A LOAD OF STABILIZED MATERIAL IN THE CAMU

Text

General Comments:

THIS WEEKS SUMMARY OF WORK ACTIVITIES INCLUDE:

FORMER PROCESSING AREA SURFACE COVER

* **COMMENCED PLACING BORROW PIT SOIL 2 FOOT THICK ON THE TYPE I COVER AREA**

SEDIMENT REMOVAL IN GLADE CREEK

* **CONTINUED REDIG OF GLADE CREEK**
* **CONTINUED EXCAVATING IMPACTED SEDIMENTS FROM GLADE CREEK**
* **CONTINUED TO STABILIZE IMPACTED SEDIMENTS AND PLACE IN CAMU**
* **CONTINUED TO BACKFILL GLADE CREEK IN THE REDIG AREAS**

MISCELLANEOUS

* **RAIN OUT - TUESDAY, 8-30**
* **CONTINUED TO DO DAILY PERIMETER SITE AIR MONITORING TO INSURE NO ACTION LEVELS ARE EXCEEDED**
* **CONTINUED TO REPAIR AND WATER HAUL ROADS FOR DUST CONTROL**
* **CONTINUED TO EXAMINE AND MAINTAIN THE EROSION AND SEDIMENTATION CONTROLS**