by phone
AW
Elaine
Cindy

Phil
Jackie

in person - Paul
Chet
Jay

RETURN TO SER AR INDEX

5/30/12 NBH - ST; Paul's mtg w/ Apex (listening in by phone,

CAD cell 1st

Then shallow areas dredging to get floating const. equip. in their quickes

Phil would like to see sequencing depicted so he can get better understanding of effects on anad. fish.

Hope to start this fall - Sept? November?

22 mos schedule; 13 mos. dredging

(CW)
They can use the site for storage before site finish work is done
big items will be coming over from Europe
Nacelles - delivery meshes well w/ endpoint of construct. of site

• Core portion of site for fabrication - has the load bearing requirements - big cranes, big heavy nacelles.
• Satellite/ancillary pieces for storage - not same req. for load capacity; just lay down area. But needs high level of security. These parcels don't need a lot of work done on them

Hope in the next few weeks the final agreements on parcels not in Commonwealth's control will be reached.

Discussion of MHWM + high tide line

"isolated wetland" - topical depression, filled w/ debris
Still need to pin this down.

1.43 + 0.18 = 1.61 - Chet will clarify

SDMS DocID 517946

1350 metric ton ~~to~~ cranes - to lift increasing large nacelles. Started at 3.6, going up to 5 + 7 now

~~Tech~~ Takes 60-80 trucks to bring all of the components of 1 crane to a site!

Shellfish relay issue - need to discuss tomorrow.
Need to come to closure w/ NMFWS. They know EPA's posi is can't relay from inside hurricane barrier to outside.
Looking at relaying to another place in the harbor w/in the hurricane barrier. Also seeding outside the barrier
Might also relay from OU3 to another spot outside hurricane barrier, close for 3 years, + then open

effects scheduling

Phil's preferred - relaying, stay ~~[illegible]~~ above the barrier, won't be ~~[illegible]~~ harvested but can be good seed stock (has a bearing on impacts...)
Precedent in Portland Harbor, Mt Hope Bay

relaying - ecological mitigation
seeding - economic mitigation

Floodplain mitigation? What is EPA perspective as to whether to require. SF RGL 85-07 re CERCLA response actions
See email from Paul forwarding Mike Keegan's email to Chet.