Weekly Progress Summary

Delmont, PA

Photos

Text

Carbondale, Illinois

SES Job No.

E-717

© Copyright 2005, Sevenson Environmental Services, Inc.
All rights reserved

Distribution:

Paul Alessio
Mike Slenska
Mark Gravelding
Mason Wheeler
Ben Huggins
Carolyn Bury

Weekly Project Summary No.

44

Work Performed Dates:

Sept. 5-11, 2005

Photo 1

REMOVING OVERBURDEN ALONG THE BANKS OF GLADE CREEK NEAR STATION 16+20

Photo 2

PLACING A LOAD OF STABILIZED CREEK SEDIMENTS ON THE CAMU

Photo 3

GRADING THE FINAL 2 FOOT LIFT OVER THE WEST END OF THE TYPE I COVER AREA OF THE F.P.A.S.C.

Photo 4

AREA OF GLADE CREEK READY FOR GRAVEL BOTTOM AND RIPRAP SIDES

Photo 5

PLACING AND GRADING THE 2 FOOT SOIL LAYER ON THE TYPE I COVER AREA OF THE F.P.A.S.C.

Photo 6

EXCAVATING THE REDIG NEAR STATION 14+80 OF GLADE CREEK

Text

General Comments:

THIS WEEKS SUMMARY OF WORK ACTIVITIES INCLUDE:

FORMER PROCESSING AREA SURFACE COVER

* **CONTINUED PLACING BORROW PIT SOIL 2 FOOT THICK ON THE TYPE I COVER AREA**
* **COMPLETED PLACING STONE FOR THE ACCESS ROADS ON TYPE I COVER AREA**

SEDIMENT REMOVAL IN GLADE CREEK

* **CONTINUED REDIG OF GLADE CREEK**
* **CONTINUED EXCAVATING IMPACTED SEDIMENTS FROM GLADE CREEK**
* **CONTINUED TO STABILIZE IMPACTED SEDIMENTS AND PLACE IN CAMU**

MISCELLANEOUS

* **CONTINUED TO DO DAILY PERIMETER SITE AIR MONITORING TO INSURE NO ACTION LEVELS ARE EXCEEDED**
* **CONTINUED TO WATER HAUL ROADS FOR DUST CONTROL**
* **CONTINUED TO EXAMINE AND MAINTAIN THE EROSION AND SEDIMENTATION CONTROLS**