Weekly Progress Summary

Delmont, PA

Photos

Text

Carbondale, Illinois

SES Job No.

E-717

© Copyright 2005, Sevenson Environmental Services, Inc.
All rights reserved

Distribution:

Paul Alessio
Mike Slenska
Mark Gravelding
Mason Wheeler
Ben Huggins
Carolyn Bury

Weekly Project Summary No.

48

Work Performed Dates:

October 3 - 9, 2005

Photo 1

EXCAVATING GLADE CREEK SEDIMENTS NEAR STATION NEAR STATION 9+75

Photo 2

GRADING THE DIVERSION BERM ON THE TYPE I COVER

Photo 3

SEEDING THE FORMER PROCESS AREA SURFACE COVER

Photo 4

PLACING AND GRADING STABILIZED CREEK SEDIMENTS ON THE CAMU

Photo 5

DIVERSION BERM COVERED WITH EROSION CONTROL FABRIC

Photo 6

PLACING AND GRADING STONE IN GLADE CREEK

Text

General Comments:

THIS WEEKS SUMMARY OF WORK ACTIVITIES INCLUDE:

FORMER PROCESS AREA SURFACE COVER

* **CONTINUED PLACING, GRADING AND COMPACTING BORROW PIT SOIL 2 FOOT THICK ON THE TYPE I COVER AREA**
* **CONTINUED SEEDING AND MULCHING ON THE COVER AREA**
* **CONTINUED TO INSTALL ACCESS ROADS**

SEDIMENT REMOVAL IN GLADE CREEK

* **CONTINUED REDIG OF GLADE CREEK**
* **CONTINUED EXCAVATING IMPACTED SEDIMENTS FROM GLADE CREEK**
* **CONTINUED TO STABILIZE IMPACTED SEDIMENTS AND PLACE IN CAMU**
* **COMMENCED INSTALLING ROCK BACKFILL OF GLADE CREEK REDIG AREA**

MISCELLANEOUS

* **CONTINUED TO DO DAILY PERIMETER SITE AIR MONITORING TO INSURE NO ACTION LEVELS ARE EXCEEDED**
* **CONTINUED TO WATER HAUL ROADS FOR DUST CONTROL**
* **CONTINUED TO EXAMINE AND MAINTAIN THE EROSION AND SEDIMENTATION CONTROLS**