Weekly Progress Summary

Delmont, PA

Photos

Text

Carbondale, Illinois

SES Job No.

E-717

© Copyright 2006, Sevenson Environmental Services, Inc.
All rights reserved

Distribution:

Mike Slenska
Mark Gravelding
Mason Wheeler
Ben Huggins
Carolyn Bury

Weekly Project Summary No.

53

Work Performed Dates:

May 1 - 7, 2006

Photo 1

CHECKING EQUIPMENT FLUID LEVELS

Photo 2

INSTALLING THE 8" BY-PASS PUMP ON GLADE CREEK

Photo 3

MIXING KILN DUST WITH EXCAVATED CREEK SEDIMENTS

Photo 4

REMOVING THE TOP 1 FOOT OF SOIL ON THE EAST SIDE OF THE NEW WETLAND AREA

Photo 5

EXCAVATING CREEK SEDIMENTS NEAR STATION 7+50

Photo 6

BY-PASS PUMPING OF GLADE CREEK

Text

General Comments:

THIS WEEKS SUMMARY OF WORK ACTIVITIES INCLUDE:

GLADE CREEK SEDIMENT REMOVAL

* COMMENCED EXCAVATING, STABILIZING AND PLACING GLADE CREEK SEDIMENTS IN THE CAMU

WETLAND AREA

* COMMENCED SURVEYING WEST SIDE OF AREA
* CONTINUING TO EXCAVATE AND STOCKPILE TOP 1 FOOT OF SOIL ON EAST SIDE

MISCELLANEOUS

* CONTINUED TO RECEIVE EQUIPMENT
* CONTINUED TO EXAMINE AND MAINTAIN EROSION AND SEDIMENTATION CONTROLS
* COMMENCED DAILY PERIMETER AND WORK SITE AIR MONITORING TO INSURE NO ACTION LEVELS ARE EXCEEDED