

Superfund Records Center  
SITE: Covitch Property  
BREAK: 1.18  
OTHER: 556449

401009

**EPA**

**Technical Direction Document  
Amendment**

01-95-07-0065-C

START CONTRACT #: 68-W5-0009

<b>Activity Type:</b> IV.A.3 Site Inspection Prioritization <b>Task:</b> Sampling SIP <b>General Task Description:</b> SIP <b>Completion Date:</b> 06/27/97		<b>Created On:</b> 04/15/97 <b>DPO/PO:</b> Diane Kelley <b>Task Monitor:</b> Daria Dilaj <b>Task Codes:</b> 21; J; SI
<b>Site/Project Name:</b> Covitch Property/Former ATF Davidson Co. <b>City, State, Zip:</b> Northbridge, MA <b>SSID #:</b> XX <b>CERCLIS #:</b> MAD046128559		<b>Estimated Cost:</b> \$0.00 <b>Estimated Hrs:</b> 30 <b>Dedicated:</b> 30 <b>Non-Dedicated:</b> 0
<b>Funds Source:</b> CERCLA Site Assessment <b>DCN #(s):</b> SCP084 (AAE) Site Assessment \$-21,229.00 SCP111 (AAG) Site Assessment \$21,229.00		<b>Deliverable:</b> Letter Report <b>Overtime:</b> Not Applicable <b>Reference:</b> No
<b>TDD Expenditure Limit:</b> \$21,229.00 <b>Hours:</b> 670 <b>Dedicated Hours:</b> 670 <b>Non-Dedicated Hours:</b> 0		<b>Staffing:</b> Dedicated Staff <b>Priority:</b> High <b>Start Date:</b> 01/10/97



SDMS DocID 556449

Specific Element(s): Refer to SI/SIP SOW dated 10/04/95.

**Comments:** Extension of completion date due to delays which result from EPA and START agreeing to allow PRP MCP Tier classification information be incorporated into the Draft SIP. Additional hours are added due to the time required to deal with third party contact, additional data reviews, and summary of PRP analytical data materials. Refer to Status Report dated 04/03/97.

{Also note changes in DCN numbers}

**A. TDD Created By:**

*Caroline Marchant*

Caroline N Marchant/R1/USEPA/US

04/15/97

Signed On:

**B. Reviewed and Approved By:**

**Project Officer:**

*Caroline Marchant*

Caroline N Marchant/R1/USEPA/US

04/15/97

Signed On:

**Contract Officer:**

Not required

Signed On:

*Receivd JMass 4-17-97*



## Status Report

01-95-07-0065-B

### START CONTRACT # 68-W5-0009

<b>Site/Project Name:</b> Covitch Property/Former ATF Davidson Co.		<b>DPO/PO:</b> Diane Kelley
<b>Activity Type:</b> IV.A.3 Site Inspection Prioritization		<b>Created On:</b> 04/03/97
<b>Task:</b> Sampling SIP		<b>Estimated Completion Date:</b> 03/28/97
<b>General Task Description:</b> SIP		
<b>Ceiling for This TDD #</b>		<b>Staffing:</b> Dedicated Staff
<b>Estimated Cost:</b> \$21,229.00		<b>Priority:</b> High
<b>Estimated Hours:</b> 640		
<b>Dedicated:</b> 640		
<b>Non-Dedicated:</b> 0		

**Status Section - Signed by Roy F. Weston Inc. START I on 04/04/97 10:01:46 AM, according to EPA Admin.**  
Estimated additional funds and hours, above TDD ceiling amounts, required to continue performance for the period specified in the TDD:

**Additional Cost:** \$0.00  
**Additional Hours:** 30.0

#### Contractor Comments:

START is requesting an amendment to the completion date due to delays which result from EPA and START agreeing to allow PRP MCP Tier classification information to be incorporated into the Draft SIP.

Additionally START is requesting 30 additional LOE hours (no additional cost) which result from the additional time required to deal with third party contact, additional data reviews, and summary of PRP analytical data materials.

Tasks remaining to be completed for this site include incorporation of third party data into the draft, and submittal of the draft and final reports. START anticipates no change in the cost (dollars) required to complete this project. However, the new anticipated completion date and budget (LOE hours) for the project are 27 June 1997 and 670 LOE hours.

#### Contractor Signature:

Roy F. Weston Inc. START I

04/03/97

Signed On:

To Amend Projects through ATGS, please provide the following information:

Site Leader's Name: Mike Jennings

Today's Date: 27 March 1997

Amendment Required by: 28 March 1997

Site/Project Name: Covitch Property/formerly ATF Davidson Property

TDD No./PCS No.: 95-07-0065 C

Additional Hours needed to complete project: 30

Additional Dollars needed to complete project: N/A

New Completion date, if applicable: 6/27/97

New Estimated Budget for the project (hours/dollars): 670 LOE & \$21,229

Short explanation of why amendment is needed:

START is request<sup>ing</sup> an amendment <sup>to</sup> in the completion date due to delays <sup>which</sup> resulting from EPA and START agreeing to allow PRP MCP Tier classification information incorporated into the Draft SIP.

Additionally START is requesting <sup>request to</sup> additional 30 LOE hours (no additional cost) <sup>to be</sup> resulting from <sup>which</sup> the additional time <sup>dealing</sup> with third party contact, additional data reviews and summary of PRP analytical data materials.

<sup>ask</sup> Tasks remaining to be completed for this site include incorporation of third party data into the draft, <sup>ask</sup> submittal of the draft and final reports. START anticipated <sup>ask</sup> no change in the cost (dollars) required to complete this project. However, the new anticipated completion date and budget (LOE hours) for the project are 27 June 1997 and 670 LOE hours.

Site Leader's initials mfj Date 3/28/97

Project Leader's initials (JL) Date 3/28/97

ATL/TL's initials JM Date 4-2-97

ATGS Coordinator's initials \_\_\_\_\_ Date \_\_\_\_\_



## TDD Acceptance Report

01-95-07-0065-C

**START CONTRACT # 68-W5-0009**

<b>Site/Project Name:</b> Covitch Property/Former ATF Davidson Co.		<b>DPO/PO:</b> Diane Kelley
<b>Activity Type:</b> IV.A.3 Site Inspection Prioritization		<b>Created On:</b> 04/15/97
<b>Task:</b> Sampling SIP		<b>Priority:</b> High
<b>General Task Description:</b> SIP		<b>Staffing:</b> Dedicated Staff
<b>Estimated Cost :</b> \$0.00		<b>Estimated Completion Date:</b> 06/27/97
<b>Estimated Hours:</b> 30		
<b>Dedicated:</b> 30		
<b>Non-Dedicated:</b> 0		

**Specific Element(s):**

Refer to SI/SIP SOW dated 10/04/95.

**Acceptance Comments:** - Signed by Roy F. Weston Inc. START I on 04/15/97 06:14:03 PM, according to EP

**Accepted by:**

Roy F. Weston Inc. START I

04/15/97


Signed On:

**START CONTRACT # 68-W5-0009**

<b>Site/Project Name:</b> Covitch Property/Former ATF Davidson Co.		<b>DPO/PO:</b> Diane Kelley
<b>Activity Type:</b> IV.A.3 Site Inspection Prioritization		<b>Created On:</b> 04/15/97
<b>Task:</b> Sampling SIP		<b>Priority:</b> High
<b>General Task Description:</b> SIP		<b>Staffing:</b> Dedicated Staff
<b>Estimated Cost :</b> \$0.00		<b>Estimated Completion Date:</b> 06/27/97
<b>Estimated Hours:</b> 30		
<b>Dedicated:</b> 30		
<b>Non-Dedicated:</b> 0		

**Specific Element(s):**

Refer to SI/SIP SOW dated 10/04/95.

**Acceptance Comments:** - Signed by Roy F. Weston Inc. START I on 04/15/97 06:14:03 PM, according to EP**Accepted by:**

Roy F. Weston Inc. START I

04/15/97

Signed On: